WATER WELL REPORT

State of Washington

Date Printed 27 Aug 2003

Log No

CURRENT Notice of Intent No

Unique Ecology Well I D No

Water Right Permit Number

W173869

AHT221

Construction/Decommission

Original Construction

26903

Construction

Notice of Intent #

138374

PROPOSED USE DOMESTIC	· · · · · · · · · · · · · · · · · · ·	OWNER LAMBSON ERICKA	
		OWNER ADDR 2507 BODIE MTN RD COLVILLE WA	99114
	per (If more than one well) 1	Well Street Address 44 1ST THOUGHT LOOP	
NEW WELL Method	ROTARY	City Laurier WA 99146 County FER	RY
DIMENSIONS Diameter of well 6 Drilled 60 ft Depth of	ınches f completed well 58 ft	Lat/Long Lat Deg Lat Min/Sec	36E EWM
CONSTRUCTION DETAILS Casing installed WELDED		(s t r still REQUIRED) Long Deg Long Min/Sec	
6 Dia from +2 ft to 53 ft		Tax Parcel No LOT 7	
Liner installed	Dia from ft to ft		
Dia from ft to ft	Dia from ft to ft		
Perforations No Used In		Formation Describe by color character size of material and structure Show thickness of aquifiers and the kind and nature of the material in each stratum	
Type of perforator used		penetrated Show at least one entry for each change in formation	
SIZE of perforations in	by in	Material	From To
Perforations from	ft to ft	,	0 2
Perforations from	ft to ft	SAND/GRAVEL BOULDERS	2 16
Perforations from	ft to ft	1	16 35
Screens Yes K Pac Location 52	1	SAND GRAVEL	35 60
Manufacture's Name JOHNSON			
	odel No STAINLESS		
**	rom 53 ft to 58 ft		
	rom ft to ft		_
		4	
•	of Gravel	` - 5 2003	
Material placed from ft	to ft	_[~500
Surface seal Yes To what depth			
Seal method Material used in seal BENTONITE		Notes	
Did any strata contain unusable water?		Notes	
Type of water	Depth of strata		
Method of sealing strata off			
PUMP Manufacture's name		<u> </u>	
Туре Н	P 0	Work started 08/15/2003 Completed 08/19	8/2003
WATER LEVELS Land surface elevation above mean sea level 0 ft		WELL CONSTRUCTION CERTIFICATION	
Static level 35 ft below top	of well Date 08/18/2003	I constructed and/or accept responsibility for construction of this well and its compliance with all Washington well construction standards. Materials used and the information reported are	
	are inch Date	true to my best knowledge and belief	ration reported are
Artesian water controlled by		✓ Driller ☐ Engineer ☐ Trainee	
WELL TESTS Drawdown is amount water level is lowered below static level		Name DAVID MEYER License No 2427	
Was a pump test made? No If yes by whom?		Signature David Weren &	
Yield gai/min with ft drawdown after			
Yield gal/min with ft drawdown after		If trainee Licensed driller is License	NO
Yield gal/min with ft drawdown after		Licensed Driller Signature	
	mp turned off)(water level measured from well	Drilling Company	
top to water level		NAME FOGLE PUMP & SUPPLY INC Shop COLVILLE	
Time Water Level Time Water Level Time Water Level		ADDRESS 316 W 5TH	~
		Colville WA 99114	
Date of test		Phone 509-684 2569 Toll Free 800 533	6518
Bailer test gal/min ft drawdown after hrs		E Mail jrs@foglepump com	
Air test 10 gal/min w/ stem set at 57 ft for 1 hours		FAX 509 684 3032 WEB Site www foglepump com	
Artesian flow gpm Date		Contractors	
Temperature of water Was	a chemical analysis made? No	Registration No FOGLEPS095L4 Date Log Created	08/27/2003