





WATER WELL REPORT 50

Original & 1st copy – Ecology, 2nd copy – owner, 3rd copy – driller

Construction/Decommission ("x" in circle)

☒ Construction

Decommission **ORIGINAL INSTALLATION**

Notice of Intent Number

PROPOSED USE: ☒ Domestic ☒ Industrial ☐ Municipal
☐ DeWater ☐ Irrigation ☐ Test Well ☐ Other _____

TYPE OF WORK: Owner's number of well (if more than one) _____
☒ New well ☐ Reconditioned Method: ☐ Dug ☐ Bored ☐ Driven
☐ Deepened ☐ Cable ☒ Rotary ☐ Jetted

DIMENSIONS: Diameter of well 6 inches, drilled 240 ft.
Depth of completed well 240 ft.

CONSTRUCTION DETAILS
Casing ☒ Welded 6" Diam. from +1.5 ft. to 50 ft.
Installed: ☒ Liner installed 4" Diam. from 10 ft. to 70 ft.
☐ Threaded _____" Diam. From _____ ft. to _____ ft.

Perforations: ☐ Yes ☒ No
Type of perforator used _____
SIZE of perfs _____ in. by _____ in. and no. of perfs _____ from _____ ft. to _____ ft.

Screens: ☒ Yes ☐ No ☐ K-Pac Location _____
Manufacturer's Name _____
Type PVC Model No. _____
Diam. 4 Slot size .010 from 70 ft. to 240 ft.
Diam. _____ Slot size _____ from _____ ft. to _____ ft.

Gravel/Filter packed: ☒ Yes ☐ No Size of gravel/sand 10/20
Materials placed from 40 ft. to 240 ft.

Surface Seal: ☒ Yes ☐ No To what depth? 18 ft.
Material used in seal bentonite
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? _____ Depth of strata: _____
Method of sealing strata off _____

PUMP: Manufacturer's Name _____
Type: _____ H.P. _____

WATER LEVELS: Land-surface elevation above mean sea level _____ ft.
Static level 30 ft. below top of well Date _____
Artesian pressure _____ lbs. per square inch Date _____
Artesian water is controlled by _____ (cap, valve, etc.)

WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom? _____
Yield: _____ gal./min. with _____ ft. drawdown after _____ hrs.
Yield: _____ gal./min. with _____ ft. drawdown after _____ hrs.
Yield: _____ gal./min. with _____ ft. drawdown after _____ hrs.
Recovery data (time taken as zero when pump turned off) (water level measured from well top to water level)

Time	Water Level	Time	Water Level	Time	Water Level
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____

Date of test _____
Bailer test _____ gal./min. with _____ ft. drawdown after _____ hrs.
Airstest 6 gal./min. with stem set at 240 ft. for 1 hrs.
Artesian flow g.p.m. Date _____
Temperature of water _____ Was a chemical analysis made? ☐ Yes ☐ No

CURRENT

Notice of Intent No. W 364126

Unique Ecology Well ID Tag No. BCE 738

Water Right Permit No.

Property Owner Name Dale & Linda French

Well Street Address 2515 Burgess Rd

City Addy _____ County Stevens

Location SE1/4-1/4 NE1/4 Sec 34 Twn 33 R 38

(s, t, r Still REQUIRED)

EWM ☒

Or
WWM ☐

Lat/Long Lat Deg _____ Lat Min/Sec _____

Long Deg _____ Long Min/Sec _____

Tax Parcel No. (Required) 813400

CONSTRUCTION OR DECOMMISSION PROCEDURE

Formation: Describe by color, character, size of material and structure, and the kind and nature of the material in each stratum penetrated, with at least one entry for each change of information. (USE ADDITIONAL SHEETS IF NECESSARY.)

[illegible]

Start Date 1/20/2014 Completed Date 1/28/2014

WELL CONSTRUCTION CERTIFICATION: I constructed and/or accept responsibility for construction of this well, and its compliance with all Washington well construction standards. Materials used and the information reported above are true to my best knowledge and belief.

☒ Driller ☐ Engineer ☐ Trainee Name (Print) Darin Minden

Driller/Engineer/Trainee Signature

Driller or trainee License No. 2208

IF TRAINEE: Driller's License No:

Driller's Signature: _____

Drilling Company NORTHWEST WATER WELLS INC

Address PO BOX 28448

City, State, Zip SPOKANE

, WA, 99228

Contractor's

Registration No. NORTHWW894JA

Date 1/28/2014

The Department of Ecology does NOT Warranty the Data and/or the Information on this Well Report.

Log No.
0

Registration No.: **FOGLEPS095L4** Date Log Created: **12/29/2011**